

Progress Monitoring for Upgrading Barrier-Free Access and Facilities in Government Premises/ Facilities (Class A)

監察提升政府物業／設施的無障礙設施的進度報告 (Class A)

No. 項目	Department (Abbreviation) 部門	District 地區	Category of Premises/Facilities 物業／設施種類	Name of Premises/Facilities 物業／設施名稱	(1) Site Survey Completed 完成場地視察	(2) Feasibility Study Completed 完成可行性研究	(3) Site Preparation Completed 完成場地準備	(4) Works Commenced 工程開始	(5) 50% or more of works Completed 工程完成超過50%	(6) Works Completed 工程完成	(6a) Works Completion Month 工程完成月份	(7) Complexity (H/M/L) 複雜性
1	CEDD 土木工程拓展署	Kowloon City District 九龍城區	Office Building 辦公室大樓	Civil Engineering and Development Building 土木工程拓展署大樓								H
Total No. Completed 已完成項目總數					1	1	1	1	0	0		

Remarks:

Involvement of Managing Departments of the relevant premises and facilities in Different Stages: -

1. Site Survey - Provision of access to the premises/ venues for site survey
2. Feasibility Study - (i) Liaison with private landlord/ HD/ Link about the BFA improvement proposals for venues situated in private/ HD/ Link properties; (ii) Confirmation of BFA improvement proposals; (iii) Confirmation of proposed works programme; (iv) Application for land allocation, approval of revised SOA, etc., as the case may; (v) Submission of funding application
3. Site Preparation - (i) Confirmation of site works arrangement; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
4. Works Commenced - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
5. 50% or more of Works Completed - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
6. Works Completed - Conduction of handover inspection

Others

1. Having regard to complexity and extent of upgrading works and the site and operational constraints, improvement works under ArchSD are broadly categorised into three groups-
H - The "High Complexity Premises" include those multi-user complexes and high security premises. The improvement works usually involve major structural alterations and additions.
M - The "Medium Complexity Premises" are usually the highly utilized complexes where improvement works may cause disturbance to normal operation of the premises and public. Necessary phasing of works and segregation of working areas will be required.
L - The "Low Complexity Premises" require only minor improvement works.
2. The column of "Works Completion Month" will be filled up after site preparation is completed and works commenced but the relevant date is for reference only. Once the actual work completion date is known, the relevant column will be updated.

備注：

管理有關處所及設施的部門於不同階段中的參與方式：

1. 場地勘查- 開放處所 /場地以方便勘查
2. 可行性研究 - (一) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯磋商有關無障礙通道和設施的工程建議 (二) 確認有關無障礙通道和設施的工程建議; (三) 確認有關工程計劃; (四) 申請土地, 批准修訂設施明細表及其他事宜 (五) 提交撥款申請
3. 場地準備 - (一) 確認場地及工作安排; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
4. 工程開始 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
5. 50%以上的工程已完成 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
6. 工程完成-進行工程交收檢查

其他

1. 考慮到工作複雜性、範圍、場地及運作上的限制, 建築署負責的改善工程大致可分為三類 -
H - 高複雜性的物業包括多用戶綜合大樓和一些保安要求高的場所。改善工程往往涉及重大的結構性改建及加裝。
M - 中等複雜性的物業一般是高使用率的綜合場館, 改善工程可能會對大樓的運作及對公眾造成滋擾。此類物業的工程需分階段進行, 並須與大樓使用者的辦公範圍分隔。
L - 低複雜性的物業只需要小規模的改善工程以提升現有的無障礙通道和設備。
2. 當完成“場地準備”及工程已開始時, 有關“工程完成月份”欄目才會填上以作參考。當真正工作完成日期已知後, 有關欄目會作相應修改。

No. 項目	Department (Abbreviation) 部門	District 地區	Category of Premises/Facilities 物業／設施種類	Name of Premises/Facilities 物業／設施名稱	(1) Site Survey Completed 完成場地視察	(2) Feasibility Study Completed 完成可行性研究	(3) Site Preparation Completed 完成場地準備	(4) Works Commenced 工程開始	(5) 50% or more of works Completed 工程完成超過50%	(6) Works Completed 工程完成	(6a) Works Completion Month 工程完成月份	(7) Complexity (H/M/L) 複雜性
43	DH 衛生署	Wan Chai District 灣仔區	Office 辦公室	Wu Chung House 胡忠大廈								H
44	DH 衛生署	Wong Tai Sin District 黃大仙區	Clinic 診所	Wu York Yu Health Centre 伍若瑜健康院								H
45	DH 衛生署	Yuen Long District 元朗區	Clinic 診所	Tin Shui Wai Health Centre 天水圍健康中心								
46	DH 衛生署	Yuen Long District 元朗區	Clinic 診所	Yuen Long District Offices Building 元朗民政事務處大廈								M
47	DH 衛生署	Yuen Long District 元朗區	Clinic 診所	Yuen Long Jockey Club Health Centre 元朗賽馬會健康院								H
Total No. Completed 已完成項目總數					33	22	1	0	0	0		

Remarks:

Involvement of Managing Departments of the relevant premises and facilities in Different Stages: -

1. Site Survey - Provision of access to the premises/ venues for site survey
2. Feasibility Study - (i) Liaison with private landlord/ HD/ Link about the BFA improvement proposals for venues situated in private/ HD/ Link properties; (ii) Confirmation of BFA improvement proposals; (iii) Confirmation of proposed works programme; (iv) Application for land allocation, approval of revised SOA, etc., as the case may; (v) Submission of funding application
3. Site Preparation - (i) Confirmation of site works arrangement; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
4. Works Commenced - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
5. 50% or more of Works Completed - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
6. Works Completed - Conduction of handover inspection

Others

1. Having regard to complexity and extent of upgrading works and the site and operational constraints, improvement works under ArchSD are broadly categorised into three groups-

H - The "High Complexity Premises" include those multi-user complexes and high security premises. The improvement works usually involve major structural alterations and additions.

M - The "Medium Complexity Premises" are usually the highly utilized complexes where improvement works may cause disturbance to normal operation of the premises and public. Necessary phasing of works and segregation of working areas will be required.

L - The "Low Complexity Premises" require only minor improvement works.

2. The column of "Works Completion Month" will be filled up after site preparation is completed and works commenced but the relevant date is for reference only. Once the actual work completion date is known, the relevant column will be updated.

備注：

管理有關處所及設施的部門於不同階段中的參與方式：

1. 場地勘查- 開放處所/場地以方便勘查
2. 可行性研究 - (一) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯磋商有關無障礙通道和設施的工程建議; (二) 確認有關無障礙通道和設施的工程建議; (三) 確認有關工程計劃; (四) 申請土地, 批准修訂設施明細表及其他事宜 (五) 提交撥款申請
3. 場地準備 - (一) 確認場地及工作安排; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
4. 工程開始 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
5. 50%以上的工程已完成 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
6. 工程完成-進行工程交收檢查

其他

1. 考慮到工作複雜性、範圍、場地及運作上的限制, 建築署負責的改善工程大致可分為三類 -

H - 高複雜性的物業包括多用戶綜合大樓和一些保安要求高的場所。改善工程往往涉及重大的結構性改建及加裝。

M - 中等複雜性的物業一般是高使用率的綜合場館, 改善工程可能會對大樓的運作及對公眾造成滋擾。此類物業的工程需分階段進行, 並須與大樓使用者的辦公範圍分隔。

L - 低複雜性的物業只需要小規模的改善工程以提升現有的無障礙通道和設備。

2. 當完成“場地準備”及工程已開始時, 有關“工程完成月份”欄目才會填上以作參考。當真正工作完成日期已知後, 有關欄目會作相應修改。

No. 項目	Department (Abbreviation) 部門	District 地區	Category of Premises/Facilities 物業／設施種類	Name of Premises/Facilities 物業／設施名稱	(1) Site Survey Completed 完成場地視察	(2) Feasibility Study Completed 完成可行性研究	(3) Site Preparation Completed 完成場地準備	(4) Works Commenced 工程開始	(5) 50% or more of works Completed 工程完成超過50%	(6) Works Completed 工程完成	(6a) Works Completion Month工程完成月份	(7) Complexity (H/M/L) 複雜性
652	FEHD 食物環境衛生署	Yuen Long 元朗區	Office 辦公室	Yuen Long District Environmental Hygiene 元朗區環境衛生辦事處								H
Total No. Completed 已完成項目總數					389	229	19	11	2	0		

Remarks:

Involvement of Managing Departments of the relevant premises and facilities in Different Stages: -

1. Site Survey - Provision of access to the premises/ venues for site survey
2. Feasibility Study - (i) Liaison with private landlord/ HD/ Link about the BFA improvement proposals for venues situated in private/ HD/ Link properties; (ii) Confirmation of BFA improvement proposals; (iii) Confirmation of proposed works programme; (iv) Application for land allocation, approval of revised SOA, etc., as the case may; (v) Submission of funding application
3. Site Preparation - (i) Confirmation of site works arrangement; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
4. Works Commenced - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
5. 50% or more of Works Completed - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
6. Works Completed - Conduction of handover inspection

Others

1. Having regard to complexity and extent of upgrading works and the site and operational constraints, improvement works under ArchSD are broadly categorised into three groups-
H - The "High Complexity Premises" include those multi-user complexes and high security premises. The improvement works usually involve major structural alterations and additions.
M - The "Medium Complexity Premises" are usually the highly utilized complexes where improvement works may cause disturbance to normal operation of the premises and public. Necessary phasing of works and segregation of working areas will be required.
L - The "Low Complexity Premises" require only minor improvement works.
2. The column of "Works Completion Month" will be filled up after site preparation is completed and works commenced but the relevant date is for reference only. Once the actual work completion date is known, the relevant column will be updated.

備注：

管理有關處所及設施的部門於不同階段中的參與方式：

1. 場地勘查- 開放處所 /場地以方便勘查
2. 可行性研究 - (一) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯磋商有關無障礙通道和設施的工程建議 (二) 確認有關無障礙通道和設施的工程建議; (三) 確認有關工程計劃; (四) 申請土地, 批准修訂設施明細表及其他事宜 (五) 提交撥款申請
3. 場地準備 - (一) 確認場地及工作安排; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
4. 工程開始 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
5. 50%以上的工程已完成 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
6. 工程完成-進行工程交收檢查

其他

1. 考慮到工作複雜性、範圍、場地及運作上的限制, 建築署負責的改善工程大致可分為三類 -
H - 高複雜性的物業包括多用戶綜合大樓和一些保安要求高的場所。改善工程往往涉及重大的結構性改建及加裝。
M - 中等複雜性的物業一般是高使用率的綜合場館, 改善工程可能會對大樓的運作及對公眾造成滋擾。此類物業的工程需分階段進行, 並須與大樓使用者的辦公範圍分隔。
L - 低複雜性的物業只需要小規模的改善工程以提升現有的無障礙通道和設備。
2. 當完成“場地準備”及工程已開始時, 有關“工程完成月份”欄目才會填上以作參考。當真正工作完成日期已知後, 有關欄目會作相應修改。

No. 項目	Department (Abbreviation) 部門	District 地區	Category of Premises/Facilities 物業／設施種類	Name of Premises/Facilities 物業／設施名稱	(1) Site Survey Completed 完成場地視察	(2) Feasibility Study Completed 完成可行性研究	(3) Site Preparation Completed 完成場地準備	(4) Works Commenced 工程開始	(5) 50% or more of works Completed 工程完成超過50%	(6) Works Completed 工程完成	(6a) Works Completion Month工程完成月份	(7) Complexity (H/M/L) 複雜性
106	GPA 政府產業署	Yuen Long District 元朗區	Government Quarters 政府宿舍	Yuen Long Police Married Quarters 元朗已婚警察宿舍								M
Total No. Completed 已完成項目總數					71	57	6	4	1	0		

Remarks:

Involvement of Managing Departments of the relevant premises and facilities in Different Stages: -

1. Site Survey - Provision of access to the premises/ venues for site survey
2. Feasibility Study - (i) Liaison with private landlord/ HD/ Link about the BFA improvement proposals for venues situated in private/ HD/ Link properties; (ii) Confirmation of BFA improvement proposals; (iii) Confirmation of proposed works programme; (iv) Application for land allocation, approval of revised SOA, etc., as the case may; (v) Submission of funding application
3. Site Preparation - (i) Confirmation of site works arrangement; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
4. Works Commenced - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
5. 50% or more of Works Completed - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
6. Works Completed - Conduction of handover inspection

Others

1. Having regard to complexity and extent of upgrading works and the site and operational constraints, improvement works under ArchSD are broadly categorised into three groups-
 - H - The "High Complexity Premises" include those multi-user complexes and high security premises. The improvement works usually involve major structural alterations and additions.
 - M - The "Medium Complexity Premises" are usually the highly utilized complexes where improvement works may cause disturbance to normal operation of the premises and public. Necessary phasing of works and segregation of working areas will be required.
 - L - The "Low Complexity Premises" require only minor improvement works.
2. The column of "Works Completion Month" will be filled up after site preparation is completed and works commenced but the relevant date is for reference only. Once the actual work completion date is known, the relevant column will be updated.

備注：

管理有關處所及設施的部門於不同階段中的參與方式：

1. 場地勘查- 開放處所/場地以方便勘查
2. 可行性研究 - (一) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯磋商有關無障礙通道和設施的工程建議 (二) 確認有關無障礙通道和設施的工程建議; (三) 確認有關工程計劃; (四) 申請土地, 批准修訂設施明細表及其他事宜 (五) 提交撥款申請
3. 場地準備 - (一) 確認場地及工作安排; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
4. 工程開始 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
5. 50%以上的工程已完成 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
6. 工程完成-進行工程交收檢查

其他

1. 考慮到工作複雜性、範圍、場地及運作上的限制, 建築署負責的改善工程大致可分為三類 -
 - H - 高複雜性的物業包括多用戶綜合大樓和一些保安要求高的場所。改善工程往往涉及重大的結構性改建及加裝。
 - M - 中等複雜性的物業一般是高使用率的綜合場館, 改善工程可能會對大樓的運作及對公眾造成滋擾。此類物業的工程需分階段進行, 並須與大樓使用者的辦公範圍分隔。
 - L - 低複雜性的物業只需要小規模的改善工程以提升現有的無障礙通道和設備。
2. 當完成“場地準備”及工程已開始時, 有關“工程完成月份”欄目才會填上以作參考。當真正工作完成日期已知後, 有關欄目會作相應修改。

No. 項目	Department (Abbreviation) 部門	District 地區	Category of Premises/Facilities 物業／設施種類	Name of Premises/Facilities 物業／設施名稱	(1) Site Survey Completed 完成場地視察	(2) Feasibility Study Completed 完成可行性研究	(3) Site Preparation Completed 完成場地準備	(4) Works Commenced 工程開始	(5) 50% or more of works Completed 工程完成超過50%	(6) Works Completed 工程完成	(6a) Works Completion Month 工程完成月份	(7) Complexity (H/M/L) 複雜性
88	HAD 民政事務總署	Yuen Long District 元朗區	社區會堂/中心 Community Hall/Centre	Tin Yiu Community Centre 天耀社區中心								H
Total No. Completed 已完成項目總數					56	52	1	0	0	0		

Remarks:

Involvement of Managing Departments of the relevant premises and facilities in Different Stages: -

1. Site Survey - Provision of access to the premises/ venues for site survey
2. Feasibility Study - (i) Liaison with private landlord/ HD/ Link about the BFA improvement proposals for venues situated in private/ HD/ Link properties; (ii) Confirmation of BFA improvement proposals; (iii) Confirmation of proposed works programme; (iv) Application for land allocation, approval of revised SOA, etc., as the case may; (v) Submission of funding application
3. Site Preparation - (i) Confirmation of site works arrangement; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
4. Works Commenced - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
5. 50% or more of Works Completed - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
6. Works Completed - Conduction of handover inspection

Others

1. Having regard to complexity and extent of upgrading works and the site and operational constraints, improvement works under ArchSD are broadly categorised into three groups-

H - The "High Complexity Premises" include those multi-user complexes and high security premises. The improvement works usually involve major structural alterations and additions.

M - The "Medium Complexity Premises" are usually the highly utilized complexes where improvement works may cause disturbance to normal operation of the premises and public. Necessary phasing of works and segregation of working areas will be required.

L - The "Low Complexity Premises" require only minor improvement works.

2. The column of "Works Completion Month" will be filled up after site preparation is completed and works commenced but the relevant date is for reference only. Once the actual work completion date is known, the relevant column will be updated.

備注：

管理有關處所及設施的部門於不同階段中的參與方式：

1. 場地勘查- 開放處所/場地以方便勘查
2. 可行性研究 - (一) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯磋商有關無障礙通道和設施的工程建議 (二) 確認有關無障礙通道和設施的工程建議; (三) 確認有關工程計劃; (四) 申請土地, 批准修訂設施明細表及其他事宜 (五) 提交撥款申請
3. 場地準備 - (一) 確認場地及工作安排; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
4. 工程開始 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
5. 50%以上的工程已完成 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
6. 工程完成-進行工程交收檢查

其他

1. 考慮到工作複雜性、範圍、場地及運作上的限制，建築署負責的改善工程大致可分為三類 -

H - 高複雜性的物業包括多用戶綜合大樓和一些保安要求高的場所。改善工程往往涉及重大的結構性改建及加裝。

M - 中等複雜性的物業一般是高使用率的綜合場館，改善工程可能會對大樓的運作及對公眾造成滋擾。此類物業的工程需分階段進行，並須與大樓使用者的辦公範圍分隔。

L - 低複雜性的物業只需要小規模的改善工程以提升現有的無障礙通道和設備。

2. 當完成“場地準備”及工程已開始時，有關“工程完成月份”欄目才會填上以作參考。當真正工作完成日期已知後，有關欄目會作相應修改。

No. 項目	Department (Abbreviation) 部門	District 地區	Category of Premises/Facilities 物業／設施種類	Name of Premises/Facilities 物業／設施名稱	(1) Site Survey Completed 完成場地視察	(2) Feasibility Study Completed 完成可行性研究	(3) Site Preparation Completed 完成場地準備	(4) Works Commenced 工程開始	(5) 50% or more of works Completed 工程完成超過50%	(6) Works Completed 工程完成	(6a) Works Completion Month 工程完成月份	(7) Complexity (H/M/L) 複雜性
62	HKPF 香港警務處	Yuen Long District 元朗區	Reporting Centre 報案中心	Shenzhen Bay Port Boundary Control Point Reporting Centre 深圳灣管制站報案中心								H
63	HKPF 香港警務處	Yuen Long District 元朗區	Reporting Centre 報案中心	Lok Ma Chau Boundary Control Point Reporting Centre 落馬洲管制站報案中心								M
64	HKPF 香港警務處	Yuen Long District 元朗區	Reporting Centre 報案中心	Lok Ma Chau Spur Line Control Point Reporting Centre 落馬洲支線管制站報案中心								M
Total No. Completed 已完成項目總數					36	28	3	0	0	0		

Remarks:

Involvement of Managing Departments of the relevant premises and facilities in Different Stages: -

1. Site Survey - Provision of access to the premises/ venues for site survey
2. Feasibility Study - (i) Liaison with private landlord/ HD/ Link about the BFA improvement proposals for venues situated in private/ HD/ Link properties; (ii) Confirmation of BFA improvement proposals; (iii) Confirmation of proposed works programme; (iv) Application for land allocation, approval of revised SOA, etc., as the case may; (v) Submission of funding application
3. Site Preparation - (i) Confirmation of site works arrangement; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
4. Works Commenced - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
5. 50% or more of Works Completed - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
6. Works Completed - Conduction of handover inspection

Others

1. Having regard to complexity and extent of upgrading works and the site and operational constraints, improvement works under ArchSD are broadly categorised into three groups-

H - The "High Complexity Premises" include those multi-user complexes and high security premises. The improvement works usually involve major structural alterations and additions.

M - The "Medium Complexity Premises" are usually the highly utilized complexes where improvement works may cause disturbance to normal operation of the premises and public. Necessary phasing of works and segregation of working areas will be required.

L - The "Low Complexity Premises" require only minor improvement works.

2. The column of "Works Completion Month" will be filled up after site preparation is completed and works commenced but the relevant date is for reference only. Once the actual work completion date is known, the relevant column will be updated.

備注：

管理有關處所及設施的部門於不同階段中的參與方式：

1. 場地勘查- 開放處所 /場地以方便勘查
2. 可行性研究 - (一) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯磋商有關無障礙通道和設施的工程建議 (二) 確認有關無障礙通道和設施的工程建議; (三) 確認有關工程計劃; (四) 申請土地, 批准修訂設施明細表及其他事宜 (五) 提交撥款申請
3. 場地準備 - (一) 確認場地及工作安排; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
4. 工程開始 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
5. 50%以上的工程已完成 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
6. 工程完成-進行工程交收檢查

其他

1. 考慮到工作複雜性、範圍、場地及運作上的限制，建築署負責的改善工程大致可分為三類 -

H - 高複雜性的物業包括多用戶綜合大樓和一些保安要求高的場所。改善工程往往涉及重大的結構性改建及加裝。

M - 中等複雜性的物業一般是高使用率的綜合場館，改善工程可能會對大樓的運作及對公眾造成滋擾。此類物業的工程需分階段進行，並須與大樓使用者的辦公範圍分隔。

L - 低複雜性的物業只需要小規模的改善工程以提升現有的無障礙通道和設備。

2. 當完成“場地準備”及工程已開始時，有關“工程完成月份”欄目才會填上以作參考。當真正工作完成日期已知後，有關欄目會作相應修改。

No. 項目	Department (Abbreviation) 部門	District 地區	Category of Premises/Facilities 物業／設施種類	Name of Premises/Facilities 物業／設施名稱	(1) Site Survey Completed 完成場地視察	(2) Feasibility Study Completed 完成可行性研究	(3) Site Preparation Completed 完成場地準備	(4) Works Commenced 工程開始	(5) 50% or more of works Completed 工程完成超過50%	(6) Works Completed 工程完成	(6a) Works Completion Month 工程完成月份	(7) Complexity (H/M/L) 複雜性
65	HKPO 香港郵政	Wan Chai District 灣仔區	Post Office 郵局	Happy Valley Post Office 跑馬地郵政局								
66	HKPO 香港郵政	Wan Chai District 灣仔區	Post Office 郵局	Morrison Hill Post Office 摩理臣山郵政局								
67	HKPO 香港郵政	Wan Chai District 灣仔區	Post Office 郵局	Perkins Road Post Office 白建時道郵政局								
68	HKPO 香港郵政	Wan Chai District 灣仔區	Post Office 郵局	Wan Chai Post Office 灣仔郵政局								
69	HKPO 香港郵政	Wong Tai Sin District 黃大仙區	Post Office 郵局	Choi Hung Chuen Post Office 彩虹邨郵政局								M
70	HKPO 香港郵政	Wong Tai Sin District 黃大仙區	Post Office 郵局	Fu Shan Post Office 富山郵政局								M
71	HKPO 香港郵政	Wong Tai Sin District 黃大仙區	Post Office 郵局	Ngau Chi Wan Post Office 牛池灣郵政局								M
72	HKPO 香港郵政	Wong Tai Sin District 黃大仙區	Post Office 郵局	Tsz Wan Shan Post Office 慈雲山郵政局								M
73	HKPO 香港郵政	Yau Tsim Mong District 油尖旺區	Post Office 郵局	International Mail Centre Post Office 國際郵件中心郵政局								M
74	HKPO 香港郵政	Yau Tsim Mong District 油尖旺區	Post Office 郵局	Kwong Wa Street Post Office 廣華街郵政局								M
75	HKPO 香港郵政	Yau Tsim Mong District 油尖旺區	Post Office 郵局	Mong Kok Post Office 旺角郵政局								M
76	HKPO 香港郵政	Yau Tsim Mong District 油尖旺區	Post Office 郵局	Tai Kok Tsui Post Office 大角咀郵政局								M
77	HKPO 香港郵政	Yau Tsim Mong District 油尖旺區	Post Office 郵局	Tsim Sha Tsui Post Office 尖沙咀郵政局								M
78	HKPO 香港郵政	Yuen Long District 元朗區	Post Office 郵局	Kam Tin Post Office 錦田郵政局								L
79	HKPO 香港郵政	Yuen Long District 元朗區	Post Office 郵局	Yuen Long Post Office 元朗郵政局								M
Total No. Completed 已完成項目總數					77	56	1	0	0	0		

Remarks:

Involvement of Managing Departments of the relevant premises and facilities in Different Stages: -

1. Site Survey - Provision of access to the premises/ venues for site survey
2. Feasibility Study - (i) Liaison with private landlord/ HD/ Link about the BFA improvement proposals for venues situated in private/ HD/ Link properties; (ii) Confirmation of BFA improvement proposals; (iii) Confirmation of proposed works programme; (iv) Application for land allocation, approval of revised SOA, etc., as the case may; (v) Submission of funding application
3. Site Preparation - (i) Confirmation of site works arrangement; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
4. Works Commenced - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
5. 50% or more of Works Completed - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
6. Works Completed - Conduction of handover inspection

Others

1. Having regard to complexity and extent of upgrading works and the site and operational constraints, improvement works under ArchSD are broadly categorised into three groups-
H - The "High Complexity Premises" include those multi-user complexes and high security premises. The improvement works usually involve major structural alterations and additions.
M - The "Medium Complexity Premises" are usually the highly utilized complexes where improvement works may cause disturbance to normal operation of the premises and public. Necessary phasing of works and segregation of working areas will be required.
L - The "Low Complexity Premises" require only minor improvement works.
2. The column of "Works Completion Months" will be filled up after site preparation is completed and works commenced but the relevant date is for reference only. Once the actual work completion date is known, the relevant column will be updated.

備注：

管理有關處所及設施的部門於不同階段中的參與方式：

1. 場地勘查- 開放處所/場地以方便勘查
2. 可行性研究 - (一) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯磋商有關無障礙通道和設施的工程建議 (二) 確認有關無障礙通道和設施的工程建議; (三) 確認有關工程計劃; (四) 申請土地, 批准修訂設施明細表及其他事宜 (五) 提交撥款申請
3. 場地準備 - (一) 確認場地及工作安排; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
4. 工程開始 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
5. 50%以上的工程已完成 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
6. 工程完成-進行工程交收檢查

其他

1. 考慮到工作複雜性、範圍、場地及運作上的限制, 建築署負責的改善工程大致可分為三類 -
H - 高複雜性的物業包括多用戶綜合大樓和一些保安要求高的場所。改善工程往往涉及重大的結構性改建及加裝。
M - 中等複雜性的物業一般是高使用率的綜合場館, 改善工程可能會對大樓的運作及對公眾造成滋擾。此類物業的工程需分階段進行, 並須與大樓使用者的辦公範圍分隔。
L - 低複雜性的物業只需要小規模的改善工程以提升現有的無障礙通道和設備。
2. 當完成“場地準備”及工程已開始時, 有關“工程完成月份”欄目才會填上以作參考。當真正工作完成日期已知後, 有關欄目會作相應修改。

No. 項目	Department (Abbreviation) 部門	District 地區	Category of Premises/Facilities 物業/設施種類	Name of Premises/Facilities 物業/設施名稱	(1) Site Survey Completed 完成場地視察	(2) Feasibility Study Completed 完成可行性研究	(3) Site Preparation Completed 完成場地準備	(4) Works Commenced 工程開始	(5) 50% or more of works Completed 工程完成超過50%	(6) Works Completed 工程完成	(6a) Works Completion Month 工程完成月份	(7) Complexity (H/M/L) 複雜性
19	ImmD 入境事務處	Yau Tsim Mong District 油尖旺區	Office and Births/Deaths/Marriage/Registration of Persons/Documents Office 辦公室及出生/死亡/婚姻/人事登記/證件辦事處	Tsim Sha Tsui Marriage Registry, Hong Kong Cultural Centre 尖沙咀婚姻登記處 文化中心								M
20	ImmD 入境事務處	Yau Tsim Mong District 油尖旺區	Control Point 出入境管理站	China Ferry Terminal Section, China Ferry Terminal 中港客運碼頭管制組 中港客運碼頭								M
21	ImmD 入境事務處	Yau Tsim Mong District 油尖旺區	Control Point 出入境管理站	Hung Hom Section, MTR Hung Hom Station 紅磡管制組 港鐵紅磡站								M
22	ImmD 入境事務處	Yuen Long District 元朗區	Control Point 出入境管理站	Lok Ma Chau Spur Line Control Point 落馬洲支線管制站								H
23	ImmD 入境事務處	Yuen Long District 元朗區	Control Point 出入境管理站	Lok Ma Chau Section, Lok Ma Chau Terminal 落馬洲管制組 落馬洲管制站								H
24	ImmD 入境事務處	Yuen Long District 元朗區	Control Point 出入境管理站	Shenzhen Bay Section, Shenzhen Bay Port Hong Kong Port Area 深圳灣管制組 深圳灣口岸港方口岸區								M
25	ImmD 入境事務處	Yuen Long District 元朗區	Births/Deaths/Marriage/Registration of Persons/Documents Office 出生/死亡/婚姻/人事登記/證件辦事處	Immigration and Registration of Persons - Yuen Long Office, Manhattan Plaza 入境事務及人事登記 - 元朗辦事處 富達廣場								M
Total No. Completed 已完成項目總數					12	7	0	0	0	0		

Remarks:

Involvement of Managing Departments of the relevant premises and facilities in Different Stages: -

1. Site Survey - Provision of access to the premises/ venues for site survey
2. Feasibility Study - (i) Liaison with private landlord/ HD/ Link about the BFA improvement proposals for venues situated in private/ HD/ Link properties; (ii) Confirmation of BFA improvement proposals; (iii) Confirmation of proposed works programme; (iv) Application for land allocation, approval of revised SOA, etc., as the case may; (v) Submission of funding application
3. Site Preparation - (i) Confirmation of site works arrangement; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
4. Works Commenced - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
5. 50% or more of Works Completed - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
6. Works Completed - Conduction of handover inspection

Others

1. Having regard to complexity and extent of upgrading works and the site and operational constraints, improvement works under ArchSD are broadly categorised into three groups-
H - The "High Complexity Premises" include those multi-user complexes and high security premises. The improvement works usually involve major structural alterations and additions.
M - The "Medium Complexity Premises" are usually the highly utilized complexes where improvement works may cause disturbance to normal operation of the premises and public. Necessary phasing of works and segregation of working areas will be required.
L - The "Low Complexity Premises" require only minor improvement works.
2. The column of "Works Completion Month" will be filled up after site preparation is completed and works commenced but the relevant date is for reference only. Once the actual work completion date is known, the relevant column will be updated.

備注：

管理有關處所及設施的部門於不同階段中的參與方式：

1. 場地勘查- 開放處所/場地以方便勘查
2. 可行性研究 - (一) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯磋商有關無障礙通道和設施的工程建議 (二) 確認有關無障礙通道和設施的工程建議; (三) 確認有關工程計劃; (四) 申請土地, 批准修訂設施明細表及其他事宜 (五) 提交撥款申請
3. 場地準備 - (一) 確認場地及工作安排; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
4. 工程開始 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
5. 50%以上的工程已完成 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
6. 工程完成-進行工程交收檢查

其他

1. 考慮到工作複雜性、範圍、場地及運作上的限制, 建築署負責的改善工程大致可分為三類-
H - 高複雜性的物業包括多用戶綜合大樓和一些保安要求高的場所。改善工程往往涉及重大的結構性改建及加裝。
M - 中等複雜性的物業一般是高使用率的綜合場館, 改善工程可能會對大樓的運作及對公眾造成滋擾。此類物業的工程需分階段進行, 並須與大樓使用者的辦公範圍分隔。
L - 低複雜性的物業只需要小規模的改善工程以提升現有的無障礙通道和設備。
2. 當完成“場地準備”及工程已開始時, 有關“工程完成月份”欄目才會填上以作參考。當真正工作完成日期已知後, 有關欄目會作相應修改。

Progress Monitoring for Upgrading Barrier-Free Access and Facilities in Government Premises/ Facilities (Class A)

監察提升政府物業／設施的無障礙設施的進度報告 (Class A)

No. 項目	Department (Abbreviation) 部門	District 地區	Category of Premises/Facilities 物業／設施種類	Name of Premises/Facilities 物業／設施名稱	(1) Site Survey Completed 完成場地視察	(2) Feasibility Study Completed 完成可行性研究	(3) Site Preparation Completed 完成場地準備	(4) Works Commenced 工程開始	(5) 50% or more of works Completed 工程完成超過50%	(6) Works Completed 工程完成	(6a) Works Completion Month 工程完成月份	(7) Complexity (H/M/L) 複雜性
1	JUD 司法機構	Kowloon City District 九龍城區	Court 法院	Kowloon City Law Courts Building 九龍城法院大樓								H
2	JUD 司法機構	North District 北區	Court 法院	Fanling Law Courts Building 粉嶺法院大樓								H
3	JUD 司法機構	Wan Chai District 灣仔區	Court/Tribunal 法院／裁判處	Wanchai Tower (District Court, Small Claims Tribunal, Family Court) 灣仔政府大樓 (區域法院、小額錢債審裁處、家事法庭)								H
4	JUD 司法機構	Yau Tsim Mong District 油尖旺區	Tribunal 裁判處	Labour Tribunal Building 勞資審裁處大樓								H
Total No. Completed 已完成項目總數					3	3	0	0	0	0		

Remarks:

Involvement of Managing Departments of the relevant premises and facilities in Different Stages: -

1. Site Survey - Provision of access to the premises/ venues for site survey
2. Feasibility Study - (i) Liaison with private landlord/ HD/ Link about the BFA improvement proposals for venues situated in private/ HD/ Link properties; (ii) Confirmation of BFA improvement proposals; (iii) Confirmation of proposed works programme; (iv) Application for land allocation, approval of revised SOA, etc., as the case may; (v) Submission of funding application
3. Site Preparation - (i) Confirmation of site works arrangement; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
4. Works Commenced - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
5. 50% or more of Works Completed - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
6. Works Completed - Conduction of handover inspection

Others

1. Having regard to complexity and extent of upgrading works and the site and operational constraints, improvement works under ArchSD are broadly categorised into three groups-
H - The "High Complexity Premises" include those multi-user complexes and high security premises. The improvement works usually involve major structural alterations and additions.
M - The "Medium Complexity Premises" are usually the highly utilized complexes where improvement works may cause disturbance to normal operation of the premises and public. Necessary phasing of works and segregation of working areas will be required.
L - The "Low Complexity Premises" require only minor improvement works.
2. The column of "Works Completion Month" will be filled up after site preparation is completed and works commenced but the relevant date is for reference only. Once the actual work completion date is known, the relevant column will be updated.

備注：

管理有關處所及設施的部門於不同階段中的參與方式：

1. 場地勘查- 開放處所 /場地以方便勘查
2. 可行性研究 - (一) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯磋商有關無障礙通道和設施的工程建議 (二) 確認有關無障礙通道和設施的工程建議; (三) 確認有關工程計劃; (四) 申請土地, 批准修訂設施明細表及其他事宜 (五) 提交撥款申請
3. 場地準備 - (一) 確認場地及工作安排; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
4. 工程開始 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
5. 50%以上的工程已完成 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
6. 工程完成-進行工程交收檢查

其他

1. 考慮到工作複雜性、範圍、場地及運作上的限制, 建築署負責的改善工程大致可分為三類 -
H - 高複雜性的物業包括多用戶綜合大樓和一些保安要求高的場所。改善工程往往涉及重大的結構性改建及加裝。
M - 中等複雜性的物業一般是高使用率的綜合場館, 改善工程可能會對大樓的運作及對公眾造成滋擾。此類物業的工程需分階段進行, 並須與大樓使用者的辦公範圍分隔。
L - 低複雜性的物業只需要小規模的改善工程以提升現有的無障礙通道和設備。
2. 當完成“場地準備”及工程已開始時, 有關“工程完成月份”欄目才會填上以作參考。當真正工作完成日期已知後, 有關欄目會作相應修改。

No. 項目	Department (Abbreviation) 部門	District 地區	Category of Premises/Facilities 物業/設施種類	Name of Premises/Facilities 物業/設施名稱	(1) Site Survey Completed 完成場地視察	(2) Feasibility Study Completed 完成可行性研究	(3) Site Preparation Completed 完成場地準備	(4) Works Commenced 工程開始	(5) 50% or more of works Completed 工程完成超過50%	(6) Works Completed 工程完成	(6a) Works Completion Month 工程完成月份	(7) Complexity (H/M/L) 複雜性
93	LCS(D)(Cultural) 康樂文化事務署(文化)	Yau Tsim Mong 油尖旺	Museums 博物館	Hong Kong Science Museum 香港科學館								H
94	LCS(D)(Cultural) 康樂文化事務署(文化)	Yau Tsim Mong 油尖旺	Museums 博物館	Hong Kong Space Museum 香港太空館								H
95	LCS(D)(Cultural) 康樂文化事務署(文化)	Yau Tsim Mong 油尖旺	Museums 博物館	Hong Kong Heritage Discovery Centre 香港文物探知館								H
96	LCS(D)(Cultural) 康樂文化事務署(文化)	Yau Tsim Mong 油尖旺	Historic Buildings 歷史建築	Former Kowloon British School, Tsim Sha Tsui 尖沙咀前九龍英童學校								
97	LCS(D)(Cultural) 康樂文化事務署(文化)	Yau Tsim Mong 油尖旺	Music Centres 音樂中心	Mong Kok Music Centre 音樂事務處旺角區音樂中心								M
98	LCS(D)(Cultural) 康樂文化事務署(文化)	Yuen Long 元朗	Libraries 圖書館	Yuen Long Public Library 元朗公共圖書館								M
99	LCS(D)(Cultural) 康樂文化事務署(文化)	Yuen Long 元朗	Libraries 圖書館	Tin Shui Wai North Public Library 天水圍北公共圖書館								M
100	LCS(D)(Cultural) 康樂文化事務署(文化)	Yuen Long 元朗	Performing Arts Venues 表演場地	Yuen Long Theatre 元朗劇院								H
101	LCS(D)(Cultural) 康樂文化事務署(文化)	Yuen Long 元朗	Museums 博物館	Ping Shan Tang Clan Gallery cum Heritage Trail Visitors Centre 屏山鄧族文物館暨文物徑訪客中心								
102	LCS(D)(Cultural) 康樂文化事務署(文化)	Yuen Long 元朗	Historic Buildings 歷史建築	Tai Fu Tai Mansion, San Tin, Yuen Long 元朗新田大夫第								
Total No. Completed 已完成項目總數					68	52	8	3	0	0		

Remarks:

Involvement of Managing Departments of the relevant premises and facilities in Different Stages: -

1. Site Survey - Provision of access to the premises/ venues for site survey
2. Feasibility Study - (i) Liaison with private landlord/ HD/ Link about the BFA improvement proposals for venues situated in private/ HD/ Link properties; (ii) Confirmation of BFA improvement proposals; (iii) Confirmation of proposed works programme; (iv) Application for land allocation, approval of revised SOA, etc., as the case may; (v) Submission of funding application
3. Site Preparation - (i) Confirmation of site works arrangement; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
4. Works Commenced - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
5. 50% or more of Works Completed - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
6. Works Completed - Conduction of handover inspection

Others

1. Having regard to complexity and extent of upgrading works and the site and operational constraints, improvement works under ArchSD are broadly categorised into three groups-
H - The "High Complexity Premises" include those multi-user complexes and high security premises. The improvement works usually involve major structural alterations and additions.
M - The "Medium Complexity Premises" are usually the highly utilized complexes where improvement works may cause disturbance to normal operation of the premises and public. Necessary phasing of works and segregation of working areas will be required.
L - The "Low Complexity Premises" require only minor improvement works.
2. The column of "Works Completion Month" will be filled up after site preparation is completed and works commenced but the relevant date is for reference only. Once the actual work completion date is known, the relevant column will be updated.

備注:

管理有關處所及設施的部門於不同階段中的參與方式:

1. 場地勘查- 開放處所/場地以方便勘查
2. 可行性研究 - (一) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯磋商有關無障礙通道和設施的工程建議 (二) 確認有關無障礙通道和設施的工程建議; (三) 確認有關工程計劃; (四) 申請土地, 批准修訂設施明細表及其他事宜 (五) 提交撥款申請
3. 場地準備 - (一) 確認場地及工作安排; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
4. 工程開始 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
5. 50%以上的工程已完成 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
6. 工程完成-進行工程交收檢查

其他

1. 考慮到工作複雜性、範圍、場地及運作上的限制, 建築署負責的改善工程大致可分為三類 -
H - 高複雜性的物業包括多用戶綜合大樓和一些保安要求高的場所。改善工程往往涉及重大的結構性改建及加裝。
M - 中等複雜性的物業一般是高使用率的綜合場館, 改善工程可能會對大樓的運作及對公眾造成滋擾。此類物業的工程需分階段進行, 並須與大樓使用者的辦公範圍分隔。
L - 低複雜性的物業只需要小規模的改善工程以提升現有的無障礙通道和設備。
2. 當完成"場地準備"及工程已開始時, 有關"工程完成月份"欄目才會填上以作參考。當真正工作完成日期已知後, 有關欄目會作相應修改。

No. 項目	Department (Abbreviation) 部門	District 地區	Category of Premises/Facilities 物業/設施種類	Name of Premises/Facilities 物業/設施名稱	(1) Site Survey Completed 完成場地視察	(2) Feasibility Study Completed 完成可行性研究	(3) Site Preparation Completed 完成場地準備	(4) Works Commenced 工程開始	(5) 50% or more of works Completed 工程完成超過50%	(6) Works Completed 工程完成	(6a) Works Completion Month工程完成月份	(7) Complexity (H/M/L) 複雜性
1025	LCSD(Leisure) 康樂文化事務署 (康樂)	Yau Tsim Mong 油尖旺	Gardens, Recreation Grounds and Parks 花園、康樂場地及公園	Tong Mei Road Sitting-out Area 塘尾道休憩處								L
1026	LCSD(Leisure) 康樂文化事務署 (康樂)	Yau Tsim Mong 油尖旺	Gardens, Recreation Grounds and Parks 花園、康樂場地及公園	Waterloo Road / Canton Road Rest Garden 窩打老道/廣東道休憩花園								L
1027	LCSD(Leisure) 康樂文化事務署 (康樂)	Yau Tsim Mong 油尖旺	Gardens, Recreation Grounds and Parks 花園、康樂場地及公園	Tai Kok Tsui Road / Maple Street Garden 大角咀道/楓樹街花園								L
1028	LCSD(Leisure) 康樂文化事務署 (康樂)	Yau Tsim Mong 油尖旺	Gardens, Recreation Grounds and Parks 花園、康樂場地及公園	Temple Street / Kansu Street Temporary Rest Garden 廟街/甘肅臨時休憩花園								L
1029	LCSD(Leisure) 康樂文化事務署 (康樂)	Yau Tsim Mong 油尖旺	Gardens, Recreation Grounds and Parks 花園、康樂場地及公園	Reclamation Street / Soy Street Sitting-out Area 新填地街/豉油街休憩處								L
1030	LCSD(Leisure) 康樂文化事務署 (康樂)	Yau Tsim Mong 油尖旺	Gardens, Recreation Grounds and Parks 花園、康樂場地及公園	Shanghai Street / Market Street Playground 上海街/街市街遊樂場								M
1031	LCSD(Leisure) 康樂文化事務署 (康樂)	Yau Tsim Mong 油尖旺	Gardens, Recreation Grounds and Parks 花園、康樂場地及公園	Tai Kok Tsui Road / Larch Street Sitting-out Area 大角咀道/洋松街休憩處								L
1032	LCSD(Leisure) 康樂文化事務署 (康樂)	Yau Tsim Mong 油尖旺	Gardens, Recreation Grounds and Parks 花園、康樂場地及公園	Salisbury Road Garden 梳士巴利道花園								L
1033	LCSD(Leisure) 康樂文化事務署 (康樂)	Yau Tsim Mong 油尖旺	Gardens, Recreation Grounds and Parks 花園、康樂場地及公園	Reclamation Street / Nelson Street Sitting-out Area 新填地街/奶路臣街休憩處								L
1034	LCSD(Leisure) 康樂文化事務署 (康樂)	Yau Tsim Mong 油尖旺	Gardens, Recreation Grounds and Parks 花園、康樂場地及公園	Shanghai Street / Dundas Street Sitting-out Area 上海街/登打士街休憩處								L
1035	LCSD(Leisure) 康樂文化事務署 (康樂)	Yau Tsim Mong 油尖旺	Gardens, Recreation Grounds and Parks 花園、康樂場地及公園	Sycamore Street Rest Garden 詩歌舞街休憩花園								L
1036	LCSD(Leisure) 康樂文化事務署 (康樂)	Yau Tsim Mong 油尖旺	Gardens, Recreation Grounds and Parks 花園、康樂場地及公園	Portland Street Sitting-out Area 砵蘭街休憩處								L
1037	LCSD(Leisure) 康樂文化事務署 (康樂)	Yau Tsim Mong 油尖旺	Gardens, Recreation Grounds and Parks 花園、康樂場地及公園	Canton Road / Nelson Street Sitting-out Area 廣東道/奶路臣街休憩處								L
1038	LCSD(Leisure) 康樂文化事務署 (康樂)	Yau Tsim Mong 油尖旺	Gardens, Recreation Grounds and Parks 花園、康樂場地及公園	Prince Edward Road / Nullah Road Garden 太子道/水渠道花園								M
1039	LCSD(Leisure) 康樂文化事務署 (康樂)	Yau Tsim Mong 油尖旺	Gardens, Recreation Grounds and Parks 花園、康樂場地及公園	Nathan Road / Boundary Street Sitting-out Area 彌敦道/界限街休憩處							Aug-11	L
1040	LCSD(Leisure) 康樂文化事務署 (康樂)	Yau Tsim Mong 油尖旺	Gardens, Recreation Grounds and Parks 花園、康樂場地及公園	Changsha Street Sitting-out Area 長沙街休憩處								L
1041	LCSD(Leisure) 康樂文化事務署 (康樂)	Yau Tsim Mong 油尖旺	Gardens, Recreation Grounds and Parks 花園、康樂場地及公園	Nullah Road Sitting-out Area 水渠道休憩處								L
1042	LCSD(Leisure) 康樂文化事務署 (康樂)	Yau Tsim Mong 油尖旺	Gardens, Recreation Grounds and Parks 花園、康樂場地及公園	Cherry Street Sitting-out Area 櫻桃街休憩處								L
1043	LCSD(Leisure) 康樂文化事務署 (康樂)	Yau Tsim Mong 油尖旺	Gardens, Recreation Grounds and Parks 花園、康樂場地及公園	Lai Chi Kok Road / Tai Nam Street Sitting-out Area 荔枝角道/大南街休憩處							Aug-11	L

No. 項目	Department (Abbreviation) 部門	District 地區	Category of Premises/Facilities 物業／設施種類	Name of Premises/Facilities 物業／設施名稱	(1) Site Survey Completed 完成場地視察	(2) Feasibility Study Completed 完成可行性研究	(3) Site Preparation Completed 完成場地準備	(4) Works Commenced 工程開始	(5) 50% or more of works Completed 工程完成超過50%	(6) Works Completed 工程完成	(6a) Works Completion Month 工程完成月份	(7) Complexity (H/M/L) 複雜性
1085	LCSD(Leisure) 康樂文化事務署 (康樂)	Yuen Long 元朗	Sports Centres and Indoor Sports Facilities 體育館及室內體育設施	Yuen Long Jockey Club Squash Courts 元朗賽馬會壁球場								M
1086	LCSD(Leisure) 康樂文化事務署 (康樂)	Yuen Long 元朗	Gardens, Recreation Grounds and Parks 花園、康樂場地及公園	Tai Kiu Market Sitting-out Area 大橋街市休憩處								L
1087	LCSD(Leisure) 康樂文化事務署 (康樂)	Yuen Long 元朗	Gardens, Recreation Grounds and Parks 花園、康樂場地及公園	Fu Pui Garden 虎背花園								M
Total No. Completed 已完成項目總數					495	321	73	53	6	0		

Remarks:

Involvement of Managing Departments of the relevant premises and facilities in Different Stages: -

1. Site Survey - Provision of access to the premises/ venues for site survey
2. Feasibility Study - (i) Liaison with private landlord/ HD/ Link about the BFA improvement proposals for venues situated in private/ HD/ Link properties; (ii) Confirmation of BFA improvement proposals; (iii) Confirmation of proposed works programme; (iv) Application for land allocation, approval of revised SOA, etc., as the case may; (v) Submission of funding application
3. Site Preparation - (i) Confirmation of site works arrangement; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
4. Works Commenced - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
5. 50% or more of Works Completed - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
6. Works Completed - Conduction of handover inspection

Others

1. Having regard to complexity and extent of upgrading works and the site and operational constraints, improvement works under ArchSD are broadly categorised into three groups-
H - The "High Complexity Premises" include those multi-user complexes and high security premises. The improvement works usually involve major structural alterations and additions.
M - The "Medium Complexity Premises" are usually the highly utilized complexes where improvement works may cause disturbance to normal operation of the premises and public. Necessary phasing of works and segregation of working areas will be required.
L - The "Low Complexity Premises" require only minor improvement works.
2. The column of "Works Completion Month" will be filled up after site preparation is completed and works commenced but the relevant date is for reference only. Once the actual work completion date is known, the relevant column will be updated.

備注：

管理有關處所及設施的部門於不同階段中的參與方式：

1. 場地勘查- 開放處所/場地以方便勘查
2. 可行性研究 - (一) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯磋商有關無障礙通道和設施的工程建議 (二) 確認有關無障礙通道和設施的工程建議; (三) 確認有關工程計劃; (四) 申請土地，批准修訂設施明細表及其他事宜 (五) 提交撥款申請
3. 場地準備 - (一) 確認場地及工作安排; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
4. 工程開始 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
5. 50%以上的工程已完成 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
6. 工程完成-進行工程交收檢查

其他

1. 考慮到工作複雜性、範圍、場地及運作上的限制，建築署負責的改善工程大致可分為三類 -
H - 高複雜性的物業包括多用戶綜合大樓和一些保安要求高的場所。改善工程往往涉及重大的結構性改建及加裝。
M - 中等複雜性的物業一般是高使用率的綜合場館，改善工程可能會對大樓的運作及對公眾造成滋擾。此類物業的工程需分階段進行，並須與大樓使用者的辦公範圍分隔。
L - 低複雜性的物業只需要小規模的改善工程以提升現有的無障礙通道和設備。
2. 當完成“場地準備”及工程已開始時，有關“工程完成月份”欄目才會填上以作參考。當真正工作完成日期已知後，有關欄目會作相應修改。

No. 項目	Department (Abbreviation) 部門	District 地區	Category of Premises/Facilities 物業/設施種類	Name of Premises/Facilities 物業/設施名稱	(1) Site Survey Completed 完成場地視察	(2) Feasibility Study Completed 完成可行性研究	(3) Site Preparation Completed 完成場地準備	(4) Works Commenced 工程開始	(5) 50% or more of works Completed 工程完成超過50%	(6) Works Completed 工程完成	(6a) Works Completion Month 工程完成月份	(7) Complexity (H/M/L) 複雜性
73	LD 勞工處	Yau Tsim Mong District 油尖旺區	Office 辦公室	Operations Division (Building and Engineering Construction)(Kowloon)2, Mongkok Government Offices 行動科(九龍建築地盤第2分區辦事處), 旺角政府合署								M
74	LD 勞工處	Yau Tsim Mong District 油尖旺區	Office 辦公室	Operations Division (Kowloon-3 District Office), Mongkok Government Offices 行動科(九龍第3分區辦事處), 旺角政府合署								M
75	LD 勞工處	Yau Tsim Mong District 油尖旺區	Job Centre 就業中心	Youth Employment Division (Youth Employment Resource Centre)1, Langham Place 青年就業科(青年就業資源中心)1, 朗豪坊辦公大樓								M
76	LD 勞工處	Yuen Long District 元朗區	Office 辦公室	Labour Inspection Division (New Territories West)(Special Enforcement Team), Yuen Long Government Offices 勞工視察科(新界西特別視察組), 元朗政府合署								M
77	LD 勞工處	Yuen Long District 元朗區	Office 辦公室	Operations Division (New Territories West-1 District Office), Yuen Long Government Offices 行動科(新界西第1分區辦事處), 元朗政府合署								M
Total No. Completed 已完成項目總數					41	31	0	0	0	0		

Remarks:

Involvement of Managing Departments of the relevant premises and facilities in Different Stages: -

1. Site Survey - Provision of access to the premises/ venues for site survey
2. Feasibility Study - (i) Liaison with private landlord/ HD/ Link about the BFA improvement proposals for venues situated in private/ HD/ Link properties; (ii) Confirmation of BFA improvement proposals; (iii) Confirmation of proposed works programme; (iv) Application for land allocation, approval of revised SOA, etc., as the case may; (v) Submission of funding application
3. Site Preparation - (i) Confirmation of site works arrangement; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
4. Works Commenced - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
5. 50% or more of Works Completed - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
6. Works Completed - Conduction of handover inspection

Others

1. Having regard to complexity and extent of upgrading works and the site and operational constraints, improvement works under ArchSD are broadly categorised into three groups-
 - H - The "High Complexity Premises" include those multi-user complexes and high security premises. The improvement works usually involve major structural alterations and additions.
 - M - The "Medium Complexity Premises" are usually the highly utilized complexes where improvement works may cause disturbance to normal operation of the premises and public. Necessary phasing of works and segregation of working areas will be required.
 - L - The "Low Complexity Premises" require only minor improvement works.
2. The column of "Works Completion Month" will be filled up after site preparation is completed and works commenced but the relevant date is for reference only. Once the actual work completion date is known, the relevant column will be updated.

備注:

管理有關處所及設施的部門於不同階段中的參與方式:

1. 場地勘查- 開放處所/場地以方便勘查
2. 可行性研究 - (一) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯磋商有關無障礙通道和設施的工程建議 (二) 確認有關無障礙通道和設施的工程建議; (三) 確認有關工程計劃; (四) 申請土地, 批准修訂設施明細表及其他事宜 (五) 提交撥款申請
3. 場地準備 - (一) 確認場地及工作安排; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
4. 工程開始 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
5. 50%以上的工程已完成 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
6. 工程完成-進行工程交收檢查

其他

1. 考慮到工作複雜性、範圍、場地及運作上的限制, 建築署負責的改善工程大致可分為三類-
 - H - 高複雜性的物業包括多用戶綜合大樓和一些保安要求高的場所。改善工程往往涉及重大的結構性改建及加裝。
 - M - 中等複雜性的物業一般是高使用率的綜合場館, 改善工程可能會對大樓的運作及對公眾造成滋擾。此類物業的工程需分階段進行, 並須與大樓使用者的辦公範圍分隔。
 - L - 低複雜性的物業只需要小規模的改善工程以提升現有的無障礙通道和設備。
2. 當完成“場地準備”及工程已開始時, 有關“工程完成月份”欄目才會填上以作參考。當真正工作完成日期已知後, 有關欄目會作相應修改。

No. 項目	Department (Abbreviation) 部門	District 地區	Category of Premises/Facilities 物業／設施種類	Name of Premises/Facilities 物業／設施名稱	(1) Site Survey Completed 完成場地視察	(2) Feasibility Study Completed 完成可行性研究	(3) Site Preparation Completed 完成場地準備	(4) Works Commenced 工程開始	(5) 50% or more of works Completed 工程完成超過50%	(6) Works Completed 工程完成	(6a) Works Completion Month工程完成月份	(7) Complexity (H/M/L) 複雜性
159	SWD 社會福利署	Yuen Long District 元朗區	Clinical Psychology Unit 臨床心理服務課	Clinical Psychology Unit (5) 臨床心理服務課(五)								M
160	SWD 社會福利署	Yuen Long District 元朗區	Office 辦公室	Yuen Long District Social Welfare Office & Planning and Co-ordinating Team 元朗區福利辦事處及策劃及統籌小組								
Total No. Completed 已完成項目總數					82	44	4	0	0	0		

Remarks:

Involvement of Managing Departments of the relevant premises and facilities in Different Stages: -

1. Site Survey - Provision of access to the premises/ venues for site survey
2. Feasibility Study - (i) Liaison with private landlord/ HD/ Link about the BFA improvement proposals for venues situated in private/ HD/ Link properties; (ii) Confirmation of BFA improvement proposals; (iii) Confirmation of proposed works programme; (iv) Application for land allocation, approval of revised SOA, etc., as the case may; (v) Submission of funding application
3. Site Preparation - (i) Confirmation of site works arrangement; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
4. Works Commenced - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
5. 50% or more of Works Completed - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
6. Works Completed - Conduction of handover inspection

Others

1. Having regard to complexity and extent of upgrading works and the site and operational constraints, improvement works under ArchSD are broadly categorised into three groups-
H - The "High Complexity Premises" include those multi-user complexes and high security premises. The improvement works usually involve major structural alterations and additions.
M - The "Medium Complexity Premises" are usually the highly utilized complexes where improvement works may cause disturbance to normal operation of the premises and public. Necessary phasing of works and segregation of working areas will be required.
L - The "Low Complexity Premises" require only minor improvement works.
2. The column of "Works Completion Month" will be filled up after site preparation is completed and works commenced but the relevant date is for reference only. Once the actual work completion date is known, the relevant column will be updated.

備注：

管理有關處所及設施的部門於不同階段中的參與方式：

1. 場地勘查- 開放處所/場地以方便勘查
2. 可行性研究 - (一) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯磋商有關無障礙通道和設施的工程建議 (二) 確認有關無障礙通道和設施的工程建議; (三) 確認有關工程計劃; (四) 申請土地, 批准修訂設施明細表及其他事宜 (五) 提交撥款申請
3. 場地準備 - (一) 確認場地及工作安排; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
4. 工程開始 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
5. 50%以上的工程已完成 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
6. 工程完成-進行工程交收檢查

其他

1. 考慮到工作複雜性、範圍、場地及運作上的限制, 建築署負責的改善工程大致可分為三類 -
H - 高複雜性的物業包括多用戶綜合大樓和一些保安要求高的場所。改善工程往往涉及重大的結構性改建及加裝。
M - 中等複雜性的物業一般是高使用率的綜合場館, 改善工程可能會對大樓的運作及對公眾造成滋擾。此類物業的工程需分階段進行, 並須與大樓使用者的辦公範圍分隔。
L - 低複雜性的物業只需要小規模的改善工程以提升現有的無障礙通道和設備。
2. 當完成“場地準備”及工程已開始時, 有關“工程完成月份”欄目才會填上以作參考。當真正工作完成日期已知後, 有關欄目會作相應修改。

No. 項目	Department (Abbreviation) 部門	District 地區	Category of Premises/Facilities 物業／設施種類	Name of Premises/Facilities 物業／設施名稱	(1) Site Survey Completed 完成場地視察	(2) Feasibility Study Completed 完成可行性研究	(3) Site Preparation Completed 完成場地準備	(4) Works Commenced 工程開始	(5) 50% or more of works Completed 工程完成超過50%	(6) Works Completed 工程完成	(6a) Works Completion Month工程完成月份	(7) Complexity (H/M/L) 複雜性
791	TD 運輸署	Yuen Long District 元朗區	Subway 行人隧道	across Wetland Park Road near Tin Yip Road 橫跨濕地公園近天業路								
Total No. Completed 已完成項目總數					669	668	283	178	122	77		

Remarks:

Involvement of Managing Departments of the relevant premises and facilities in Different Stages: -

1. Site Survey - Provision of access to the premises/ venues for site survey
2. Feasibility Study - (i) Liaison with private landlord/ HD/ Link about the BFA improvement proposals for venues situated in private/ HD/ Link properties; (ii) Confirmation of BFA improvement proposals; (iii) Confirmation of proposed works programme; (iv) Application for land allocation, approval of revised SOA, etc., as the case may; (v) Submission of funding application
3. Site Preparation - (i) Confirmation of site works arrangement; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
4. Works Commenced - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
5. 50% or more of Works Completed - (i) Decanting of premises/ venues; (ii) Liaison with private landlord/ HD/ Link about works commencement for venues situated in private/ HD/ Link properties
6. Works Completed - Conduction of handover inspection

Others

1. Having regard to complexity and extent of upgrading works and the site and operational constraints, improvement works under ArchSD are broadly categorised into three groups-
H - The "High Complexity Premises" include those multi-user complexes and high security premises. The improvement works usually involve major structural alterations and additions.
M - The "Medium Complexity Premises" are usually the highly utilized complexes where improvement works may cause disturbance to normal operation of the premises and public. Necessary phasing of works and segregation of working areas will be required.
L - The "Low Complexity Premises" require only minor improvement works.
2. The column of "Works Completion Month" will be filled up after site preparation is completed and works commenced but the relevant date is for reference only. Once the actual work completion date is known, the relevant column will be updated.
3. Barrier-free facilities for footbridges/subways: tactile warning strips will be provided at the top, bottom and landings of staircases/ramps, and at lift entrances.

備注：

管理有關處所及設施的部門於不同階段中的參與方式：

1. 場地勘查- 開放處所 /場地以方便勘查
2. 可行性研究 - (一) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯磋商有關無障礙通道和設施的工程建議 (二) 確認有關無障礙通道和設施的工程建議; (三) 確認有關工程計劃; (四) 申請土地, 批准修訂設施明細表及其他事宜 (五) 提交撥款申請
3. 場地準備 - (一) 確認場地及工作安排; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
4. 工程開始 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
5. 50%以上的工程已完成 - (一) 騰空處所/場地; (二) 於私人地方/房屋署/領匯等物業與私人業主/房屋署/領匯進行聯絡工作
6. 工程完成-進行工程交收檢查

其他

1. 考慮到工作複雜性、範圍、場地及運作上的限制，建築署負責的改善工程大致可分為三類 -
H - 高複雜性的物業包括多用戶綜合大樓和一些保安要求高的場所。改善工程往往涉及重大的結構性改建及加裝。
M - 中等複雜性的物業一般是高使用率的綜合場館，改善工程可能會對大樓的運作及對公眾造成滋擾。此類物業的工程需分階段進行，並須與大樓使用者的辦公範圍分隔。
L - 低複雜性的物業只需要小規模的改善工程以提升現有的無障礙通道和設備。
2. 當完成“場地準備”及工程已開始時，有關“工程完成月份”欄目才會填上以作參考。當真正工作完成日期已知後，有關欄目會作相應修改。
3. 行人天橋/行人隧道無障礙設施：觸覺警示帶將會安裝在樓梯/斜道的頂部、底部和平台，以及升降機入口。